Area South – Euston Station & Approach – 8wk Look ahead

| Week 1 Commencing 14 th November 2016 | Week 2 Commencing 21st November 2016 |
|---|---|
| 42"Water Main Trial Trenches and CCTV Survey - Albany St, Cumberland Market & Park Village East | 42"Water Main Trial Trenches and CCTV Survey - Albany St, Cumberland Market & Park Village East |
| OHLE & DBS Shed decommissioning works - Installing New OHLE Foundations and Moving OHLE clear of DBS Shed | OHLE & DBS Shed decommissioning works - Installing New OHLE Foundations and Moving OHLE clear of DBS Shed |
| Listed Building Consents | Listed Building Consents |
| NTH - Bat Licence Works (Stripping out Dormer Window under Supervision) | NTH - Bat Licence Works (Stripping out Dormer Window under Supervision) |
| | St James' Garden - Ground Penetrating Radar Surveys - Awaiting LBC Consent |
| Pre-Asbestos Soft Strip and Asbestos Removal - Vezey Strong Wing | Pre-Asbestos Soft Strip and Asbestos Removal - Vezey Strong Wing |
| Installation of Scaffolding Wrap (Cardington St & Hampstead Rd) | Installation of Scaffolding Wrap (Cardington St & Hampstead Rd) |
| | Structural Demolition of Vezey Strong Wing |

| Week 3 Commencing 28th November 2016 | Week 4 Commencing 5th December 2016 |
|---|---|
| 42"Water Main Trial Trenches and CCTV Survey - Albany St, Cumberland Market & Park Village East | 42"Water Main Trial Trenches and CCTV Survey - Albany St, Cumberland Market & Park Village East |
| OHLE & DBS Shed decommissioning works - Installing New OHLE Foundations and Moving OHLE clear of DBS Shed | OHLE & DBS Shed decommissioning works - Installing New OHLE Foundations and Moving OHLE clear of DBS Shed |
| Listed Building Consents - Surveys in 20 Nos. Building in Park Village East, Mornington Terrace, Mornington Cres, and Delancey St | Listed Building Consents - Surveys in 20 Nos. Building in Park Village East, Mornington Terrace, Mornington Cres, and Delancey St |
| Independent Assessor Surveys in Park Village East | Independent Assessor Surveys in Park Village East |
| St James' Garden - Ground Penetrating Radar Surveys - Awaiting LBC Consent | St James' Garden - Ground Penetrating Radar Surveys - Awaiting LBC Consent |
| Pre-Asbestos Soft Strip and Asbestos Removal - Vezey Strong Wing | Pre-Asbestos Soft Strip and Asbestos Removal - Vezey Strong Wing |
| Installation of Scaffolding Wrap (Cardington St & Hampstead Rd) | Installation of Scaffolding Wrap (Cardington St & Hampstead Rd) |
| Removal of Water from the Basement | Removal of Water from the Basement |
| Structural Demolition of Vezey Strong Wing | Structural Demolition of Vezey Strong Wing |

| Week 5 Commencing 12th December 2016 | Week 6 Commencing 19th December 2016 |
|---|---|
| 42"Water Main Trial Trenches and CCTV Survey - Albany St, Cumberland Market & Park Village East | 42"Water Main Trial Trenches and CCTV Survey - Albany St, Cumberland Market & Park Village East |
| OHLE & DBS Shed decommissioning works - Installing New OHLE Foundations and Moving OHLE clear of DBS Shed | OHLE & DBS Shed decommissioning works - Installing New OHLE Foundations and Moving OHLE clear of DBS Shed |
| Listed Building Consents - Surveys in 20 Nos. Building in Park Village East, Mornington Terrace, Mornington Cres, and Delancey St | Listed Building Consents - Surveys in 20 Nos. Building in Park Village East, Mornington Terrace, Mornington Cres, and Delancey St |
| Independent Assessor Surveys in Park Village East | Independent Assessor Surveys in Park Village East |
| St James' Garden - Ground Penetrating Radar Surveys - Awaiting LBC Consent | St James' Garden - Ground Penetrating Radar Surveys - Awaiting LBC Consent |
| Installation of Hoarding Artwork - Cardington St and Hampstead Rd | |
| Structural Demolition of Vezey Strong Wing | Structural Demolition of Vezey Strong Wing |
| Groundwater / Ground Gas Monitoring in Park Village East, Granby Terrace & Harrington St | Groundwater / Ground Gas Monitoring in Park Village East, Granby Terrace & Harrington St |

Area South – Euston Station & Approach – 8wk Look ahead

| Week 7 Commencing 2 nd January 2017 | Week 8 Commencing 9th January 2017 |
|---|---|
| 42"Water Main Trial Trenches and CCTV Survey - Albany St, Cumberland Market & Park Village East | 42"Water Main Trial Trenches and CCTV Survey - Albany St, Cumberland Market & Park Village East |
| OHLE & DBS Shed decommissioning works - Installing New OHLE Foundations and Moving OHLE clear of DBS Shed | OHLE & DBS Shed decommissioning works - Installing New OHLE Foundations and Moving OHLE clear of DBS Shed |
| Listed Building Consents - Surveys in 20 Nos. Building in Park Village East, Mornington Terrace, Mornington Cres, and Delancey St | Listed Building Consents - Surveys in 20 Nos. Building in Park Village East, Mornington Terrace, Mornington Cres, and Delancey St |
| Independent Assessor Surveys in Park Village East | Independent Assessor Surveys in Park Village East |
| St James' Garden - Ground Penetrating Radar Surveys - Awaiting LBC Consent | St James' Garden - Ground Penetrating Radar Surveys - Awaiting LBC Consent |
| Structural Demolition of Vezey Strong Wing | Structural Demolition of Vezey Strong Wing |
| Commence Enabling Works Surveys | Continue Enabling Works Surveys |
| Commence GI Surveys - Euston Throat Area | Continue GI - Euston Throat Area |

Area South – Euston Station & Approach 12 Month Look ahead

| Autumn (2016) From 1st September 2016 | Winter From 1st December 2016 |
|---|--|
| | Intrusive GI Surveys |
| NTH Scaffolding, Soft Strip/Asbestos Removal & Structural Demolition of Vezey Strong Wing | NTH Scaffolding, Soft Strip/Asbestos Removal & Structural Demolition of Vezey Strong Wing |
| 42" Water Main CCTV Survey & Trial Trenches | 42" Water Main CCTV Survey and Trial Trenches & commence 3 rd party utility diversions in PVE north |
| Noise Insulation Independent Assessments (Phase 1a) & Listed Building Consents | Noise Insulation Independent Assessments (Phase 1a) & Listed Building Consents |
| Network Rail Surveys, OHLE & DBS Shed decommissioning works | Network Rail Surveys, OHLE & DBS Shed decommissioning works |
| Saint James' Gardens Archaeological Surveys | Saint James' Gardens Archaeological Surveys |
| | Pre-demolition surveys for building to be demolished |
| | DB Schenker Shed Pre-demolition Surveys & Soft Strip/ Asbestos Removal |

Area South – Euston Station & Approach 12 Month Look ahead

| Spring From 1st March 2017 | Summer From 1st June 2017 |
|--|---|
| Intrusive GI Surveys | Intrusive GI Surveys |
| NTH Structural Demolition of Vezey Strong Wing | NTH Construct Site Offices & Soft Strip/Asbestos Removal of Insull Wing |
| 42" Water Main CCTV Survey & Trial Trenches & commence 3 rd party utility diversions in PVE north Commence utility enabling works in Euston | 42" Water Main CCTV Survey & Trial Trenches, 3rd party utility diversions in PVE north & commence installation of new main in PVE & Albany St Continue utility enabling works in Euston |
| Noise Insulation Independent Assessments, manufacture & installation (Phase 1a) Commence survey & assessment (Phase 2&3) | Noise Insulation Independent Assessments, manufacture & installation (Phase 1a) Continue survey & assessments, manufacture & installation (Phase 2&3) |
| Network Rail, OHLE & DBS Shed decommissioning works & commence demolition of DBS shed | Demolition of DBS shed & installation of Temporary ramp Sub-Station Construction in Ampthill Estate |
| Saint James' Gardens enabling works including site clearance, trail pits, archaeology & exhumations | Saint James' Gardens enabling works including site clearance, trail pits, archaeology and exhumations |
| Pre-demolition surveys for building to be demolished | Pre-demolition surveys for building to be demolished |

Area South – Euston Station & Approach 12 Month Look ahead

Autumn (2017)

From 1st September 2017

Continue installation of new 42" water main in PVE & Albany St

Continue utility enabling works & commence utility diversions in Euston

NTH Construct Site Offices & demolition Insull Wing

Noise Installation - manufacture & installation (Phase 2&3)

Demolition of DBS shed & installation of Temporary ramp Sub-Station Construction in Ampthill Estate

Saint James' Gardens enabling works including site clearance, trail pits, archaeology and exhumations