

## Appendix B – Details of Works

### Christmas period UTX works – Site A

Dates	Working Hours	Zone(s) (as marked on Appendix A)	HS2 related works
23 - 24 December 2017	20:00 – 10:00	B,C,D & E	Delivery of materials and vehicles.
25 December 2017	02:00 – 07:00	E	Site setup & preparation
25 December 2017	05:00 – 10:00	E	Manual removal of sleeper/track bed and excavation activity preparation
25 December 2017	10:00 – 22:00	E	Mechanical excavation, install trench protection and trench back-filling
25 - 26 December 2017	15:00 – 02:00	E	Installation of ducting in excavated trench
25 December 2017	13:10 – 23:40	E	Backfilling of trench with pea gravel
26 December 2017	01:00 – 13:00	E	Replacement of removed ballast and mechanical compression packing.
26 December 2017	15:00 – 19:00	E	Site clearance, site inspection and equipment/track testing.

### Christmas period UTX works – Site B

Dates	Working Hours	Zone(s) (as marked on Appendix A)	HS2 related works
23 - 25 December 2017	20:00 – 10:00	B,C,D & E	Delivery of materials and vehicles. Access & Egress.
25 December 2017	02:00 – 07:00	E & C	Site setup & preparation. Access & Egress.

Dates	Working Hours	Zone(s) (as marked on Appendix A)	HS2 related works
25 December 2017	05:00 – 10:00	E	Manual removal of sleepers/track bed and excavation activity preparation
25 - 26 December 2017	16:40 – 01:40	E	Mechanical excavation, install trench protection and trench back-filling
25 December 2017	13:40 – 16:00	E to C	Transport of spoil material to railway sidings in area C. Possible transport of spoil off site.
25 - 26 December 2017	21:00 – 03:00	E	Backfilling of trench with pea gravel
26 December 2017	01:00 – 04:00	E	Installation of ducting in excavated trench
26 December 2017	01:00 – 14:00	E	Replacement of removed ballast and mechanical compression packing.
26 December 2017	15:00 – 19:00	E	Site clearance, site inspection and equipment/track testing.

#### Euston Throat Network Rail HS2-enabling works

Dates	Working Hours	Zone(s) (as marked on Appendix A)	HS2 related works
09 December 2017 to 28 January 2018	08:00 – 18:00 & 20:00 – 08:00 Weekdays and Weekends	A,B,C,D,E,F	Contingency for works in all areas for NR/HS2, due to operational requirements and unforeseen circumstances and delays during previously booked possessions.
17 December 2017	08:00 – 18:00	B	Ground investigations of Camden carriage sidings.
16 – 17 December 2017 23- 24 December 2017	20:00 – 12:00	B,C,D & E	Ground investigations. Installation of driver's walkway & lighting bollards.

Dates	Working Hours	Zone(s) (as marked on Appendix A)	HS2 related works
30 December - 31 December 2017	20:00 - 06:45	E	Track monitoring at new crossing. Ballast compaction as required.
2 January – 5 January 2018	01:00 – 05:00	E	Track monitoring at new crossing. Ballast compaction as required.
6 January - 8 January 2018	10:00 – 18:00	B, D & E	Removal of pre-fabricated building
6 January - 8 January 2018	21:00 - 11:15 Sat - Sun 23:30 – 05:30 Sun - Mon	B, D & E	Dismantling of relay room building in up sidings. Track monitoring at new crossing. Ballast compaction as required. Spoil removal.
9 January – 12 January 2018	01:00 – 05:00	A,B,C,D & E	Possible NR Maintenance activity
13 January - 15 January 2018	20:00 – 12:00 Sat – Sun 23:30 – 05:30 Sun - Mon	B,D & E	Track monitoring at new crossing. Ballast compaction as required. Spoil removal.
15 January – 16 January 2018	23:30 – 05:30	B & C	Removal of scrap & spoil
16 January – 17 January 2018	23:30 – 05:30	B & C	Removal of scrap & spoil
17 January – 18 January 2018	23:30 – 05:30	B & C	Removal of scrap & spoil
18 January – 19 January 2018	23:30 – 05:30	B & C	Removal of scrap & spoil
20 January – 22 January 2018	20:00 – 12:00 Sat – Sun 23:30 – 05:30 Sun - Mon	B, D & E	Track monitoring at new crossing. Ballast compaction as required. Spoil removal.

24 January – 25 January 2018	23:30 – 05:30	B & C	Removal of scrap & spoil
25 January – 26 January 2018	23:30 – 05:30	B & C	Removal of scrap & spoil
27 January – 29 January 2018	08:00 – 18:00 Sat  20:00 – 12:00 Sat – Sun  23:30 – 05:30 Sun – Mon	B,C,D & E	Removal of scrap & spoil. Track monitoring at new crossing. Ballast compaction as required. Delivery of drilling rig during night shifts. Drilling during day shifts. Trial Holes, Civils structures works, building, signage and cabinet footings. Delivery of equipment and materials. Install new cables.

#### Barnby Street Electrical Substation Works

Dates	Working Hours	Zone(s) (as marked on Appendix A)	HS2 related works
02 January to December 2018  (Main building work scheduled for completion Christmas 2018)	08:00 – 18:00	F	Replacement of Electrical Sub-Station at Barnby Street continues. January 2018 secondary excavation down to final level followed by reinforced concrete raft construction. Carpentry work, pouring concrete foundations, constructing brick and block work.