

AREA SOUTH – EUSTON STATION & APPROACH – 12 MONTH LOOK AHEAD

Indicative dates subject to change

HS2

EUSTON STATION & APPROACH - Key Milestones	2019	2019	2019	2019	2019	2019	2019	2019	2019	2020	2020	2020
	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH
Geotechnical survey works	Groundwater/gas monitoring on Park Village East, Mornington Terrace, Hampstead Road, Granby Terrace and Harrington Street											
		Ground investigations Euston Road, Melton Street, Cobourg Street & Stephenson Way										
Utility works	Thames Water 42" water main diversion works – Albany Street, Robert Street & Cumberland Market, & ZSL Car Park											
	Thames Water 42" Gloucester Gate											
	Thames Water 42" water main – Park Village East											
	Utility diversions at Regents Park Estate			Utility diversions in areas east of Euston Station – Eversholt Street								
	UKPN Substation relocation west of Euston Station & Regents Park Estate											
				Utility diversions in areas west and south of Euston Station – Stephenson Way, Cobourg Street, Drummond Street and North Gower Street areas								
	Utilities Hampstead Rd	Euston Square Gardens (west) – UKPN utility works										
	Environmental works	St. James’s Gardens – archaeology & exhumations										
Demolitions	Properties west of Euston station - Removal of fixtures and fittings & demolitions											
	Melton Street site (Towers and piazza) – site preparation, removal of fixtures and fittings & demolition. Towers basement works from September 2019											
	Former UCL building 132-140 Hampstead Road - demolition					Network Rail power supply building, site preparation, removal of fixtures and fittings & demolition						
	Granby House and Stalbridge House - removal of fixtures and fittings & demolition											
	Eskdale, Ainsdale, Silverdale Houses – pre-demolition surveys, site preparation & demolitions											
	Former DB Cargo shed area – site compound for Granby Terrace Bridge works											
Noise mitigation works	Surveys and assessment											
	Installation											
Instrumentation / monitoring (I&M)	Instrumentation and monitoring works around Euston area											
Network Rail enabling works	11kV Commissioning	Euston Station modifications										
	Network Rail sub-station 11KV											
	Sidings extensions											
Construction works	Granby Terrace Bridge extension (closed to traffic) – Utility diversions and bridge works											
									Lorry holding area at London Zoo car park – surveys followed by construction			