

# Construction Open Evening

20 July 2017

AREA SOUTH – EUSTON STATION & APPROACH – 4 WEEK LOOK AHEAD



EUSTON STATION & APPROACH - Key Milestones	2017	2017	2017	2017
	WEEK 1 Starting 10 July 2017	WEEK 2 Starting 17 July 2017	WEEK 3 Starting 24 July 2017	WEEK 4 Starting 31 July 2017
Geotechnical Survey Works	Use of main compound for ground investigations operations – Granby Terrace			
	Intrusive ground investigation surveys – Euston Station, Cardington Street			
	Intrusive ground investigation survey – Mornington Terrace, Park Village East and Granby Terrace Bridge			
			Intrusive ground investigation survey – Hampstead Road	
UTILITY WORKS				
ENVIRONMENTAL WORKS	St. James’s Gardens – Enabling works including site clearance, site set up, CCTV installation and recording of listed monuments			
	Vegetation / Tree clearance in Park Village East			
Demolitions + Surveys	DB Cargo Shed – Emergency staircase installation / pre-demolition survey, asbestos surveys			
NOISE MITIGATION WORKS	Independent assessment of representative samples			
	Survey and Assessment – Phase 1 Park Village East (Tranche 1)			
		Manufacturing of noise equipment; windows, ventilation units etc. Tranche 1		
NETWORK RAIL ENABLING WORKS		11KV installation enabling works for DB Cargo Shed		
				Network Rail - Ampthill Estate Sub-Station works & remaining on track preparatory works
APPROVED	<div>Project Director – S3</div>	<div>Project Controls Manager</div>	<div>Head of Project Controls</div>	<div>Programme Director</div>

AREA SOUTH – EUSTON STATION & APPROACH – 4 WEEK LOOK AHEAD



EUSTON STATION & APPROACH - Key Milestones	2017	2017	2017	2017
	WEEK 1 Starting 7 August 2017	WEEK 2 Starting 14 August 2017	WEEK 3 Starting 21 August 2017	WEEK 4 Starting 28 August 2017
Geotechnical Survey Works	Use of main compound for ground investigations operations – Granby Terrace			
	Intrusive ground investigation survey – Hampstead Road			
UTILITY WORKS				
ENVIRONMENTAL WORKS	St. James’s Gardens – Enabling works including site clearance, site set up, CCTV installation and recording of listed monuments			
				St James’s Garden intrusive surveys
Demolitions + Surveys	Enabling Works Contract - Pre-demolition surveys of properties to be demolished (Insul Wing and Wolfson House)			
	DB Cargo Shed – surveys / soft strips			
	Site compound establishment at Adderson Lee / Granby Terrace Bridge			
NOISE MITIGATION WORKS	Independent assessment of representative samples			
	Survey and assessment – Phase 1 Park village East (Tranche 1)			
	Manufacturing noise mitigation equipment for Tranche 1			
			Commence installation of noise mitigation equipment phase 1	
NETWORK RAIL ENABLING WORKS	Network Rail - Ampthill Estate Sub-Station works & remaining on track preparatory works			
				Enabling works for HS2 (August bank holiday weekend)
APPROVED	<div>Project Director – S3</div>	<div>Project Controls Manager</div>	<div>Head of Project Controls</div>	<div>Programme Director</div>

AREA SOUTH – EUSTON STATION & APPROACH – 12 MONTH LOOK AHEAD

