AREA SOUTH – EUSTON STATION & APPROACH – 4 WEEK LOOK AHEAD



	2018	2018	2018	2018
APPROACH - Key Milestones	WEEK 1 Starting 5 th Feb 2018	WEEK 2 Starting 12 th Feb 2018	WEEK 3 Starting 19 th Feb 2018	WEEK 4 Starting 26 th Feb 2018
Geotechnical survey works	Groundwater/ Gas monitoring on Park Village East, Mornington Terrace, Hampstead Road, Granby Terrace and Harrington Street			
	Continuation of soft strip of DB Cargo shed / Asbestos removal			
DB Cargo Shed	Demolition scaffold			
Utility works	Utility trial trenches - Hampstead Rd, Cardington St, Euston Square Gardens, Varndell St, Stanhope St Thames Water 42" diversion works			
		I names Water 42"	diversion works	
Environmental		Archaeology trial trenche	s in St James's Gardens	
works		Euston Square Gardens	(west) – site clearance	
Demolitions +		Pre demolition surveys of properties		
surveys	DB Cargo shed – Demolition works, asbestos removal & hoarding installation along PVE			
	Demolition works- properties west of Euston Station - asbestos removal, soft strip, structural demolition			
Noise mitigation works	Residential area to west of Euston approaches surveys/installations			
Instrumentation				
and Monitoring		Instrumentation and monitoring	ng works around Euston area	
(I&M)				
Network Rail		11KV Sub-station	- ground works	I
enabling works	NR Euston ground investigation: boreholes, cone penetration tests, observation pits and coring			
		Podium refu	rhichment	
Accommodation	Podium refurbishment Addison Lee – site office accomodation			
Accommodation				
	National Temperance Hospital- site office construction			