

AREA SOUTH – EUSTON STATION & APPROACH – 4 WEEK LOOK AHEAD

HS2

EUSTON STATION & APPROACH	2018	2019	2019	2019
	WEEK 1 Starting 31 December	WEEK 2 Starting 7 January	WEEK 3 Starting 14 January	WEEK 4 Starting 21 January
Geotechnical survey works	Groundwater/ Gas monitoring on Park Village East, Mornington Terrace, Hampstead Road, Granby Terrace and Harrington Street			
Utility works			Thames Water 42" diversion works in Park Village East	
		Thames Water 42" diversion works in Gloucester Gate, Cumberland Market and Robert Street		
		Utility diversions in Regents Park Estate		
		Utility connections and works on Hampstead Road		
		Substations relocation – west of Euston Stn		
Environmental works		Archaeological exhumation works in St James Gardens		
Demolitions		Properties west of Euston station – asbestos removal, utility disconnections, removal of fixtures and fittings		
		Former UCL building 132-140 Hampstead Road - Removal of fixtures and fittings & demolition		
		Insull wing (National Temperance Hospital) – Demolition and removal of scaffolding		
		Granby House and Stalbridge House - pre-demolition surveys, removal of fixtures and fittings		
		Eskdale, Ainsdale and Silverdale - Pre demolition surveys, removal of fixtures and fittings		
		DB Cargo shed – final site preparations in readiness for main civil works starting next year		
Noise mitigation works		Residential area to west of Euston approaches surveys/installations		
		Residential area to east of Euston approaches surveys/installations		
Instrumentation and Monitoring (I&M)		Instrumentation and monitoring works around Euston area		
Network Rail enabling works	11KV Sub-station - ground works			
	Track and cable works			
Construction works		Granby Terrace Bridge extension – Bridge closed to public use, start of utility diversions		
		Final works for interim taxi rank, opens 6 Jan		