

AREA SOUTH – EUSTON STATION & APPROACH – 4 WEEK LOOK AHEAD

Indicative dates subject to change



EUSTON STATION & APPROACH	2019	2019	2019	2019
	WEEK 1 Starting 8 July	WEEK 2 Starting 15 July	WEEK 3 Starting 22 July	WEEK 4 Starting 29 July
Geotechnical survey works	Groundwater/ Gas monitoring on Park Village East, Mornington Terrace, Hampstead Road, Granby Terrace and Harrington Street			
Utility works	Thames Water 42" diversion works in Albany Street			
	Thames Water 42" diversion works in Zoo car park, Park Village East, Redhill Street and Robert Street			
	Utility diversions in Regents Park Estate			
	Works on Hampstead Road			
	Substations relocation – at interim taxi rank			
				Utility diversions on Eversholt Street
Environmental works	Archaeological exhumation works in St James’s Gardens			
Demolitions	Properties west of Euston station – asbestos removal, utility disconnections, removal of fixtures and fittings and demolition			
	Melton Street site (Towers and Piazza) – site preparation, removal of fixtures and fittings, scaffolding installation			
	Former UCL building 132-140 Hampstead Road – site preparation			
	Granby House and Stalbridge House - pre-demolition surveys, removal of fixtures and fittings			
	Eskdale, Ainsdale and Silverdale Houses – Pre-demolition surveys, removal of fixtures and fittings and demolition			
	Former DB Cargo shed area – Site compound for Granby Terrace bridge works			
Noise mitigation works	Residential area to west of Euston approaches surveys/installations			
	Residential area to east of Euston approaches surveys/installations			
Instrumentation and Monitoring	Instrumentation and monitoring works around Euston area			
Network Rail enabling works	Network Rail 11KV Sub-station - Installation of electrical equipment			
	Track and cable works			
	Euston Station modifications			
Construction works	Granby Terrace Bridge – Bridge closed to public, utility diversions			