AREA SOUTH – EUSTON STATION & APPROACH – 12 MONTH LOOK AHEAD



<u> </u>	200	2040	2049	2040	2040	2040	00.10	0.50	2010	0010		engine joi growar	
EUSTON STATION & APPROACH - Key Milestones	2018 MARCH	2018 APRIL	2018 MAY	2018 JUNE	2018 JULY	2018 AUGUST	2018 SEPTEMBER	2018 OCTOBER	2018 NOVEMBER	2018 DECEMBER	2019 JANUARY	2019 FEBRUARY	
Geotechnical survey works	Groundwater/gas monitoring on Park Village East (PVE), Mornington Terrace, Hampstead Road, Granby Terrace and Harrington Street												
Solvey Works	Thames Water 42" water main diversion works – installation in Albany Street, PVE & ZSL Car Park (TBC) & Cumberland Market												
											utility diversion	ns	
					دے" water ma	in – 3 rd party u			-			-	
	42" water main – 3 rd party utility diversions in PVE (North) to enable new water main connections Trial holes and surveys at Hampstead Rd; Stanhope St; Harrington st; Augustus St; Gower PI; Gordon St; Melton St, Varndell St.												
			Car	rdington St & I	Drummond St	- utility divers	ions						
				Substations	relocation – R	Regents Park E	state & west o	of Euston Stn					
Environmental	St. James's Gardens – enabling works including site clearance, archaeology & exhumations												
works	Euston Square Gardens (west) – enabling works including; heritage works, site clearance, utility diversions & temporary taxi rank construction												
Demolitions + surveys					Possession	, pre demolitio	n surveys, site	e enabling & de	emolition - Esk	dale, Ainsdale	, Silverdale	•	
	Pre	demolition sur	veys, site ena	bling & demol	ition - 132-140	UCL and disus	sed petrol stat	tion					
		Possession, pre-demolition surveys, site enabling & demolition - Granby House and Stalbridge House											
	Pre-demolition surveys of properties to be demolished (west of station)												
	Demolition works- properties west of Euston Station - asbestos removal, soft strip, structural demolition												
	DB Cargo shed – Track side demolition scaffold installation, asbestos removal & demolition works												
Noise mitigation works	Surveys and assessment												
	Manufacturing												
	Installation												
Instrumentation					IIISCO			T			_		
and monitoring	Instrumentation and monitoring works around Euston area												
(I&M)													
	Euston Station modifications												
		vils works Bank Holiday				NR sub-sta	ntion 11KV	Rail and Cable wo		11k	V Commissioning	•	
	NR Euston GI: k	boreholes, cone						ľ	luay				
		observation pits and				Sidings ext	ensions (Camo	den and Up)					
Construction								G	ranhy Terrace I	 Bridge extension	<u> </u>		
works	Granby Terrace Bridge extension												
Accommodation	National Temperance Hospital - site office construction												
	Podium refurbishment												
	Addison Lee	e – site office			L orry holding	area – London	700 car park	– surveys & co	nstruction		-		
	accomm	nodation		1	Lorry Holding	London	200 car park	- 301 VCy3 & CO					