

AREA SOUTH – EUSTON STATION & APPROACH – 4 WEEK LOOK AHEAD



EUSTON STATION & APPROACH - Key Milestones	2017	2017	2017	2017
	WEEK 1 Starting 13 th Nov 2017	WEEK 2 Starting 20 th Nov 2017	WEEK 3 Starting 27 th Nov 2017	WEEK 4 Starting 4 th Dec 2017
Geotechnical survey works	Dynamic probing Euston Road Euston Square Gardens rotary open hole and rotary core / observation pits			
	Rotary core Church Way			
	Groundwater/ Gas monitoring on Park Village East, Mornington Terrace, Hampstead Road, Granby Terrace and Harrington Street			
DB Cargo Shed	Continuation of soft strip Granby Terrace Bridge (GTB) buildings / Asbestos removal			
	Start demolition scaffold at Granby Terrace			
	Internal cable survey work at DBC Shed			
				Hoarding erection along Park Village East
Utility works		Utilities trial trench (Granby Terrace)		
	Thames Water 42" compound in London Zoo car park			
Environmental works	Archaeology trial trenches in St James’s Gardens			
Demolitions + surveys	Pre-demolition surveys; Insull Wing, Cottage Hotel, Walkden House and William Hill			
			Vacant possession of Thistle Hotel and surveys	
				Vacant Possession of Ibis Hotel and Wolfson House and surveys & closure of Cardington Street
Noise mitigation works	Manufacturing – Tranche 1			
	Installation – Tranche 1			
	Surveys and assessment – Tranches 2+3+4			
			Manufacturing – Phase 2,3 & 4	
Network Rail enabling works	11KV Primary excavation works			
	Asbestos removal within the old substation building (Barnby Street)		Demolish old substation (Barnby Street)	
	Demolition of structures at Granby Terrace Bridge			
	First of two, observation pits (Euston Throat)			
			Piling works (Barnby Street)	