

AREA SOUTH – EUSTON STATION & APPROACH – 4 WEEK LOOK AHEAD

EUSTON STATION & APPROACH	2018	2018	2018	2018
	WEEK 1 Starting 5 November	WEEK 2 Starting 12 November	WEEK 3 Starting 19 November	WEEK 4 Starting 26 November
Geotechnical survey works	Groundwater/ Gas monitoring on Park Village East, Mornington Terrace, Hampstead Road, Granby Terrace and Harrington Street			
Utility works	42" water main – 3 rd party utility diversions in PVE (North) to enable new water main connections			
	Thames Water 42" diversion works in Albany Street			
	Utility diversions in Regents Park Estate			
	Substations relocation – Regents Park Estate & west of Euston Stn			
Environmental works	Enabling and archaeological exhumation works in St James Gardens			
Demolitions	Properties west of Euston station – asbestos removal, utility disconnections, removal of fixtures and fittings			
	Former UCL building 132-140 Hampstead Road - Removal of fixtures and fittings & demolition			
	Insull wing (National Temperance Hospital) – Demolition and removal of scaffolding			
	Granby House and Stalbridge House - pre-demolition surveys, removal of fixtures and fittings			
	Eskdale, Ainsdale and Silverdale - Pre demolition surveys, removal of fixtures and fittings			
	DB Cargo shed – final site preparations in readiness for main civil works starting next year			
Noise mitigation works	Residential area to west of Euston approaches surveys/installations			
	Residential area to east of Euston approaches surveys/installations			
Instrumentation and Monitoring (I&M)	Instrumentation and monitoring works around Euston area			
Network Rail enabling works	11KV Sub-station - ground works			
	Track and cable works			
Construction works	Granby Terrace Bridge extension – Ground investigations at track level, bridge closed to public use, start of utility diversions			
	Euston Square Gardens (west) – Final works for interim taxi rank, opens late November			