## AREA SOUTH – EUSTON STATION & APPROACH – 4 WEEK LOOK AHEAD



EUSTON STATION &	2017	2017	2017	2017
APPROACH - Key Milestones	WEEK 1 Starting 16 <sup>th</sup> Oct t 2017	WEEK 2 Starting 23 <sup>rd</sup> Oct 2017	WEEK <sub>3</sub> Starting <sub>3</sub> 0 <sup>th</sup> Oct 2017	WEEK 4 Starting 6th Nov 2017
	Dynamic probing Euston Road.  Euston Square Gardens rotary open hole and rotary core / observation pits			
Geotechnical	Rotary core Church Way	Reinstatement of boreholes in various location		
survey works			Demobilisation	
	Groundwater/ Gas monitoring on Park Village East, Mornington Terrace, Hampstead Road, Granby Terrace and Harrington Street			
	Continuation of soft strip Granby Terrace Bridge (GTB) buildings / Asbestos removal			
DB Cargo Shed	Trial pits main shed area			
	Complete surveys for 11KV transformer isolation		Start demolition scaffold at Granby Terrace	
			Internal cable survey work at DBC Shed	
		Set-up decontamination units for asbestos removal, complete asbestos GTB buildings		
Utility works			CSJV utilities trial trench (Granby Terrace)	
	Thames Water 42" compound in London Zoo car park			
Environmental works	Archaeology trial trenches in St James's Gardens			
Demolitions + surveys	Pre Demolition Survey; Insull Wing, Cottage Hotel, Walkden House and William Hill			
			Vacant Possession of Thistle Hotel and surveys	
				Vacant Possession of Ibis Hotel and Wolfson House and surveys & closure of Cardington Street
Noise mitigation works	Manufacturing – Tranche 1			
	Installation – Tranche 1 (Ready for installation)			
			Surveys and assessment – Tranches 2+3+4	
	11KV Primary Excavation works			
Network Rail enabling works	Asbestos removal within the old substation building (Barnby Street)		Demolish old substation (Barnby Street)	
	Construction of shuttering and pumping of foam concrete within the void area next to Platform 1			
	First of two, observation pits (Euston Throat)			
				Piling works (Barnby Street)