AREA SOUTH – EUSTON STATION & APPROACH – 4 WEEK LOOK AHEAD



| FUCTON CTATION 0 | 2018 | 2018 | 2018 | 2018 |
|--|---|---|---|---|
| EUSTON STATION & APPROACH - Key Milestones | WEEK 1 Starting 8 October 2018 | WEEK 2 Starting 15 October 2018 | WEEK 3 Starting 22 October 2018 | WEEK 4 Starting 29 October 2018 |
| Geotechnical | Groundwater/ Gas mon | itoring on Park Village East, Mornington T | errace, Hampstead Road, Granby Terrace | and Harrington Street |
| survey works | | | | |
| DB Cargo Shed | | DB Cargo shed | – final works | |
| | | | | |
| 111222 | | | Utility diversions in Regents Park Estate | |
| | | | | Utility trial holes at Prince Albert Road |
| Utility works | 42" water main – 3 rd party utility diversions in PVE (North) to enable new water main connections | | | |
| | Thames Water 42" diversion works continue in Albany Street, Gloucester Gate closes from 29 October | | | |
| Environmental | | Archaeology trial trenche | s in St James's Gardens | |
| works | Euston Square Gardens (west) – relocation of Taxi rank works. New rank opens end October | | | |
| | Pre demolition surveys of p | properties to be demolished (west of statio | n), installation of hoarding around Ibis Ho | tel, utility disconnections |
| Demolitions + | Demolition works- properties west of Euston Station - asbestos removal, soft strip, utility disconnections, structural demolition | | | |
| surveys | Soft strip & demolition 132-140, UCL | | | |
| , | Possession, pre demolition surveys, site enabling & demolition - Eskdale, Ainsdale, Silverdale | | | |
| | Possession, pre-demolition surveys, site enabling & demolition - Granby House and Stalbridge House | | | |
| Noise mitigation | Residential area to west of Euston approaches surveys/installations | | | |
| works | Residential area to east of Euston approaches surveys/installations | | | |
| and Monitoring (I&M) | Instrumentation and monitoring works around Euston area | | | |
| | | | | |
| Network Rail | | 11KV Sub-station | - ground works | |
| enabling works | | Track and ca | able works | |
| Construction | | | | |
| works | Granby Terrace Bridge extension – Ground investigations at track level, bridge closed to public use, start of utility diversions | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | I . | ı | |