AREA SOUTH - EUSTON STATION & APPROACH - 4 WEEK LOOK AHEAD Indicative dates subject to change

EUSTON STATION &	2019	2019	2019	2019		
APPROACH	WEEK 1 Starting 30 September	WEEK 2 Starting 7 October	WEEK 3 Starting 14 October	WEEK 4 Starting 21 October		
	Groundwater/ Gas monitoring on Park Village East, Mornington Terrace, Hampstead Road, Granby Terrace and Harrington Street					
Geotechnical survey works	Ground investigations below t	racks north of Mornington Street bridge (5	/6 Oct) and at Park Village East	Ground investigations Hampstead Road Bridge		
			Utility surveys in no	rth of the borough		
	Thames Water 42" diversion works in Albany Street, Redhill Street, Zoo Car Park, and Park Village East					
	Thames Water 42" diversion works in Osnaburgh Street and Robert Street					
Utility works	Utility diversions in Regents Park Estate					
				Utility diversions in North Gower Street		
		Substations relocation	– at interim taxi rank			
Environmental works	Archaeological exhumation works in St James's Gardens					
	Properties west of Euston station – asbestos removal, utility disconnections, removal of fixtures and fittings and demolition					
	Melton Street site (Towers and Piazza) – demolition					
	Former UCL building 132-140 Hampstead Road – site preparation					
Demolitions	Granby House and Stalbridge House - removal of fixtures and fittings					
	Eskdale and Silverdale Houses – removal of fixtures and fittings and demolition					
	Former DB Cargo shed area – site compound for Granby Terrace bridge works					
Noise mitigation	Residential area to west of Euston approaches surveys/installations					
works	Residential area to east of Euston approaches surveys/installations					
Instrumentation and Monitoring	Instrumentation and monitoring works around Euston area					
	Network Rail 11KV Sub-station - Installation of electrical equipment					
Network Rail enabling works	Track and cable works					
	Euston Station modifications					
Construction works	Granby Terrace Bridge – Bridge closed to public, utility diversions					
		I.	I			