



**NOTES**

- Section 1, Phase A Tram Track Ch 1500-1140, 09/05/19 to 25/07/19
- Section 1, Phase B Seaside 4, 30/09/19 to 05/11/19
- Section 1, Phase C Landside 6, 16/04/20 to 20/05/20
- Section 3, Phase A Tram Track Ch 1140 to 1070, 02/08/19 to 05/09/19
- Section 3, Phase A Tram Track Ch 1070-700, 06/09/19 to 26/11/19
- Section 3, Phase B Seaside 1, 30/10/19 to 13/01/20
- Section 3, Phase C Landside 1, 06/02/20 to 16/04/20

Ref.	Revision	Date	By
A	Programme Revision 2, 16 Jan 2019	25/01/19	KQ
B	Programme Revision 3, 27 Feb 2019	08/03/19	KQ

AMENDMENTS	

JOB TITLE

**DOUGLAS PROMENADE  
REGENERATION**

Drawing Title

**PHASING SEQUENCE  
SHEET 3 OF 5**

STATUS

**For Information**

Drawn By KQ	Date 08 March 2019
Checked By Job Ref	Scale N.T.S
HW3523	Drawing No PH03
	Rev. B

**infrastructure**  
highwAY SERVICES  
bun troggahys-sihveishyn raaldehy

**Highway Services - Design**  
Eilarsle Depot  
Crosby  
Isle of Man  
IM4 2HA  
Telephone: (01624) 986681

Client: HIGHWAY SERVICES

**wuf PRO M**  
Douglas Promenade  
Refurbishment

**DISCLAIMER**

The plan has been developed from the Contractors Programme and highlights the main construction phases **only**. Other planned works to upgrade and install new utilities throughout the works are not shown on this plan. These works will be taking place in advance of the main construction tasks and will also require similar levels of traffic management.