



Ref.	Revision	Date	By
A	Programme Revision 2, 16 Jan 2019	25/01/19	KQ
B	Programme Revision 3, 27 Feb 2019	08/03/19	KQ

- NOTES**
- █ Section 1, Phase A Tram Track Ch 2480-1990, 28/11/18 to 19/04/19
 - █ Section 1, Phase A Tram Track Ch 1990-1500, 20/02/19 to 24/05/19
 - █ Section 1, Phase B Seaside 1, 22/04/19 to 24/05/19
 - █ Section 1, Phase B Seaside 2, 10/06/19 to 02/08/19
 - █ Section 1, Phase B Seaside 3, 05/08/19 to 27/09/19
 - █ Section 1, Phase C Landside 1, 27/09/19 to 05/11/19
 - █ Section 1, Phase C Landside 2, 06/11/19 to 18/12/19
 - █ Section 1, Phase C Landside 3, 06/01/20 to 05/02/20
 - █ Section 1, Phase C Landside 4, 06/02/20 to 11/03/20
 - █ Section 1, Phase C Landside 5, 12/03/20 to 15/04/20

Job Title
DOUGLAS PROMENADE REGENERATION

Drawing Title
PHASING SEQUENCE SHEET 4 OF 5

Status
For Information

Drawn By
KQ

Checked By
HW3523

Date
08 March 2019

Scale
1:500@A1

Drawing No
PH04

Rev.
B



DISCLAIMER

The plan has been developed from the Contractors Programme and highlights the main construction phases **only**. Other planned works to upgrade and install new utilities throughout the works are not shown on this plan. These works will be taking place in advance of the main construction tasks and will also require similar levels of traffic management.

infrastructure
highway SERVICES
bun trosgalys-sihvystiyn radddy

Highway Services - Design
Elisavie Dupont
Cosby
Isla of Man
IM4 2HA
Telephone: (01624) 868681

Client: HIGHWAY SERVICES