

RENSHAW'S YARD NEWSLETTER

ISSUE NO.11

STAINES-UPON-THAMES

OCTOBER 2025

PROJECT UPDATE

At Block B, the scaffold is now starting to come down and the building is on track to reach completion by the end of January 2026.

On 21st October one of the tower cranes will be dismantled. To carry out this work safely, a mobile crane will occupy part of Furlong Road, and a road closure will be required during the operation.

Block A also continues to make good progress, with bricklaying currently ongoing. The scaffold is scheduled to start coming down in January 2026, marking another important step forward for the project. Looking ahead, the remaining tower crane is expected to be dismantled in April or May 2026.



COMMUNITY INITIATIVES

We are proud to continue supporting Stanwell Foodbank, who have recently returned to their normal base after building works were completed to extend their community hub.

Our partnership with Brooklands College also remains an important focus. We currently have three students from the T Level Building Services Engineering (Electrical) course undertaking work placements on site. Over the next year, each student will spend forty-five days with us, gaining valuable hands-on experience under the guidance of our site team, Dandara Living's Building Services Manager and our electrical subcontractor, ProMEP.

We were also pleased to once again support the Spelthorne Litter Pickers, joining another community litter pick organised by Staines BID. It was fantastic to work alongside local volunteers in helping to keep the town clean and welcoming.

Dandara Living is registered with the Considerate Constructors Scheme. You can find out more here: www.ccsscheme.org.uk



If you have questions or would like to discuss any aspect of the project, please contact our Senior Site Manager John Lawson by email: DLFeedback@dandara.com or phone: **0161 829 3020**

www.renshawsyard.info