



Non-Turf Cricket Facility Practical Completion Certificate

Client: Eaton Bray Cricket Club

Start Date: May 2022.

Completion Date: May 2022.

Description of Works: Construction of twin bay practice facility c.26.00m x c.8.00m.
2no. c.26.00m ECB Approved DS*i-pro* Vision cricket system pitches.
DS *Evo*grass natural looking synthetic grass surrounds.
c.300mm synthetic mowing margin around facility perimeter.
18.30m x 7.32m x 4.00m heavy duty cage structure.
DS **HD** 3mm thick heavy duty knotted netting
Anti-vermin skirt

Manufacturing Warranties

DSi-weave superior wilton woven cricket carpet	12 years
DSi-layer dual layered shock pad and performance modifier	12 years
DSi-cell load bearing geotextile	Lifetime
Cage structure poles and sockets	Lifetime against corrosion
DS 3mm thick knotted netting	3 years

In addition to the above:

- All work meets current ECB technical compliance including ECB TS6.
- All work included relevant health and safety, PPE and site mobilisation requirements.
- All work completed in line with Dura-Sport's ECB Code of Practice kite mark.

Further Documents Provided:

- Maintenance schedule for Dura-Sport Non-Turf Practice Facility

©Dura-Sport Limited Wigston, Leicester LE18 2FF

T: 0116 2813200 E: cricket@dura-sport.co.uk W: www.dura-sport.co.uk