



04	11/03/20	TRAFFIC CONES TO SOUTHSIDE OF WORKS MOVED ACROSS TO SEA SIDE. BUS STOP ADDED OPPOSITE VILLA MARINA COLONNADE. HERAS FENCING ADDED.	PWB	DKW	DKW
----	----------	--	-----	-----	-----

- NOTES**
- DO NOT SCALE FROM THIS DRAWING. USE FIGURED DIMENSIONS ONLY.
 - ALL DIMENSIONS ARE IN METRES UNLESS STATED OTHERWISE.
 - ALL LEVELS ARE IN METRES ABOVE DOUGLAS 02 DATUM.
 - DURING DARKNESS WARNING LIGHTS TO BS EN 12352:2006 SHOULD BE PROVIDED IN ACCORDANCE WITH TABLE A1.3 (APPENDIX 1).
 - 45° TAPERS HAVE 1.5m SPACING. NO RELAXATIONS.

SAFETY ZONE DIMENSIONS

PERMANENT SPEED LIMIT 30mph OR LESS

SIDEWAYS SAFETY ZONE	0.5m
LONGWAYS SAFETY ZONE	0.5m

(DIMENSIONS ARE MINIMA)

SETTING OUT DIMS

PERMANENT SPEED LIMIT 30mph OR LESS	2 WAY PTS - DISTANCE =
SIDEWAYS SAFETY ZONE	3/4 WAY PTS - 1 =
LONGWAYS SAFETY ZONE	2 =
	3 =
	4 =

- LEGEND**
- TRAFFIC SIGN
 - TRAFFIC CONE
 - NO WAITING CONES
 - ● ● 750mm TRAFFIC CONES, SPACING 1.5m, RELAXATION 3m.
 - ▬ HERAS FENCING

TRAFFIC SIGN SCHEDULE

QTY: 4	REF: 601-1	Permanent STOP sign	
QTY: 2	REF: 610	Keep left	
QTY: 3	REF: 544	Pedestrian crossing ahead	
QTY: 1	REF: 573	Direction to hazard (variant)	
QTY: 1	REF: 573	Direction to hazard (variant)	
QTY: 4	REF: 521	Two-way traffic	
QTY: 1	REF: 610	Keep right	
QTY: 1	REF: 7001	Road works ahead	
QTY: 2	REF: Reg 53	Pedestrians look both ways	

03	26/02/20	TAXI / DROP OFF POINT ADDED AT VILLA COLONNADE	PWB	DKW	DKW
02	20/02/20	STOP SIGNS ADDED AT CHURCH ROAD	PWB	DKW	DKW
01	13/02/20	FIRST ISSUE	PWB	DKW	DKW

Issue Date Description Dm Chk Appv

Wating Streetworks
 2 Premier Road
 Ramsey, Isle of Man IM8 3AS
 Telephone: 07624 495166
 Email: Doug@watingstreetworks.com

Drawing Title:
**PROMENADE REFURBISHMENT
 HARRIS PROMENADE-PHASE 1 WORKS
 TRAFFIC MANAGEMENT PLAN**

Client:
**AULDYN CONSTRUCTION
 LTD.**

Traffic Management By

Area/ Road: **HARRIS PROMENADE**

Drawn: PWB Checked: DKW Approved: DKW Date: 13/02/20

Original Size: A1 Scale: Not to Scale Dimensions: Metres

Drawing Number: 2277 Issue: 04