AREA SOUTH – EUSTON STATION & APPROACH – 12 MONTH LOOK AHEAD



F116T61: 67-17: 5	2018	2018	2018	2018	2019	2019	2019	2019	2019	2019	2019	2019
EUSTON STATION & APPROACH - Key Milestones	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST
Geotechnical survey works		Groundwat	er/gas monitor	ing on Park V	illage East (P\	/E), Morningto	n Terrace, Hai	mpstead Road	, Granby Terra	ace and Harring	gton Street	
	Thames Water 42" water main diversion works – installation in Albany Street from (08/01) PVE & ZSL Car Park (TBC) & Cumberland Market (08/01)											
	Cobourg St, North Gower St & – Eversholt St utility diversions											
		42" water main — 3 rd party utility diversions in PVE (North) to enable new water main connections										
	Trial holes and s Mornington St, P											
	Utility diversions Regents Park Estate											
	Substations relocation – Regents Park Estate & west of Euston Stn											
Environmental	St. James's Gardens – enabling works including site clearance, archaeology & exhumations											
works	Euston Square Gardens (west) – enabling works including; heritage works, site clearance, utility diversions & temporary taxi rank construction											า
Demolitions + surveys	Possession, pre demolition surveys, site enabling & demolition - Eskdale, Ainsdale, Silverdale											
	Soft strip & demolition - 132-140 UCL											
	Possession, pre-demolition surveys, site enabling & demolition - Granby House and Stalbridge House											
	Pre-demolition surveys of properties (west of station)											
	Demolition of properties west of Euston Station - soft strip, structural demolition Road layout changes/interim taxi rank opens											
	DB Cargo shed – demolition works											
Noise mitigation works		Surveys and as	sessment									
	Manufacturing											
					Installation							
Instrumentation / monitoring (I&M)												
				Ir	strumentatio	n and monitor	ng works arou	and Euston are	a			
Network Rail enabling works	Euston Station modifications											
	NR sub-station 11KV 11kV Commissioning											
	Sidings extensions (Camden and Up)											
Construction works	◆ Granby Terrace Bridge closes to public traffic Granby Terrace Bridge extension – Ground investigations at track level and utility diversions											
Accommodation												
				Lorry ho	lding area – L	ondon Zoo car	park – surveys	s & construction	on			
										T		