Week Commencing SOUTHERN END	24/02/202							02/03/2020							09/03/2020							16/03/2020						
	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Open Church Road																												
Traffic Mgmt. Move traffic flow to outsdie sefton Hotel																												
Low Voltage Cable Trench to Villa																												
Install 180mm gas main along Sefton Hotel front																												
Gas/Water from south of Broadway																												
Prep and pour rail base slab sea terminal																												
Prep and pour central red slab Granville heading north																												
Colas laying base and binder Granville to Rochester																												
Commence breakout seaside north of Rochester court.																												
Drainage landside Granville to Rochester and formation																												
Trim for rail slab and rail ducts TT café heading north																												
Kerbs/drainage/trim formation seaside sea terminal to Howard street																												
Kerbing and footpath works Victoria heading north																												
CCJ working with Gibsons on footpath works																												
Auldyn footpath works Howard to Granville																												
Week Commencing NORTH END																												
SEASIDE 2A Queens PS - Queens Gardens																												
Kerb Bases																												
Kerb Tops																												
Drainage Installation																												
Trench 60																												
Road Formation																												
Asphalt																												
SEASIDE 2B																												
Surface Breakout																												
Drainage Installtion																												
Drainage Installtion																												
Drainage Installtion																												
Lamp Columns																												
Kerb bases																												
SEASIDE 3																												
HV Service Installation																												
LANDSIDE SERVICES																												
Gas Installation																												
Palace Hotel - Palace View Terrace																												
Palace View - Beresford House																												
Regal - Rutland																												
Rutland - Little Switzerland																												
Little Switz - Picadiilly																												
Water Queens - North																												
RAIL CORRIDOR																												
Steel Fixing																												
Coloured Concrete																												
Rail Fixing / Welding																												
Asphalt																												